

Activity ID	Activity Description	RESP	Early Start	Early Finish	PROJ	2023												
						APR			MAY				JUN				JUL	

Chesapeake Hall

HKHK1211	Clean after - Ches	JOHN C	19MAY25	19MAY25	25-497755
MT0441	Carpentry - Chesapeake	CARP1	19MAY25	21MAY25	25-497886
MT0851	Plumbing -Ches	PLUMB1	19MAY25	21MAY25	25-497619
MT0961	Utility - Chesapeake	UTIL1	19MAY25	23MAY25	25-497684
MT0991	No Water to building	PLUMBERS	19MAY25	23MAY25	
MT1921	Summer Paint - Ches	PAINT	19MAY25	19MAY25	
MT0591	Electric -Chesapeake	ELEC	20MAY25	20MAY25	25-497994
HKHK101	Total Clean-Chesapeake	KIM COLL	27MAY25	06JUN25	25-499796
MT0511	clean water heaters - Ches	HART	27MAY25	30MAY25	
EC2111	Im Determined	HENSLEY	09JUN25	12JUN25	CAMP
EC2161	FUGE	HENSLEY	14JUN25	20JUN25	CAMP
EC2381	Content Teaching	HENSLEY	22JUN25	25JUN25	CAMP
EC2621	Summer Band	HENSLEY	07JUL25	12JUL25	CAMP
EC2351	Division/Blind A wing	HENSLEY	13JUL25	20JUL25	CAMP
MT0581	HVAC Maint -Ches B Wing	HVAC 4	21JUL25	01AUG25	25-497675
MT0901	HVAC Maint - Ches A Wing	HVAC 4	21JUL25	01AUG25	

Cleveland Hall

MT0381	Electric - Cleveland	ELEC	22MAY25	22MAY25	25-497965
--------	----------------------	------	---------	---------	-----------

Converse Hall

MT0621	Utility - Converse	UTIL6	19MAY25	23MAY25	25-497708
MT0661	HVAC Maint - converse	HVAC 2	19MAY25	23MAY25	25-497641
MT0671	Plumbing - Converse	PLUMB2	21MAY25	23MAY25	25-497638
MT0761	Electric-Converse	ELEC	02JUN25	02JUN25	25-498003
HKHK331	Total Clean-converse	KIM COLL	25JUN25	02JUL25	25-499797
MT0451	Carpentry - Converse	CARP1	31JUL25	01AUG25	25-497905

Convocation Center

MT0721	Electric-Convocation	ELEC	21MAY25	21MAY25	25-498023
--------	----------------------	------	---------	---------	-----------


D-HALL

MT1151	Electric-D-Hall	ELEC	23MAY25	23MAY25	25-498024
--------	-----------------	------	---------	---------	-----------

D-HUB

MT1161	Electric-D-Hub	ELEC	21JUL25	21JUL25	25-497926
--------	----------------	------	---------	---------	-----------

Start Date 07APR25
 Finish Date 07APR25
 Data Date 07APR25
 Run Date 25APR25 09:11




2025
 JMU
 FM 2025 Summer Schedule
 Classic Schedule Layout

Date	Revision	Checked	Approved

Activity ID	Activity Description	RESP	Early Start	Early Finish	PROJ	2023																							
						APR			MAY			JUN			JUL			AUG			SEP								
						9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17
MT1811	HVAC-Maint - Garber	HVAC	19MAY25	19MAY25	25-497878																								
MT1681	Utilities - Garber	UTIL3	09JUN25	13JUN25	25-497696																								
MT1691	Plumbing - Garber	PLUMB1	12JUN25	13JUN25	25-497626																								
MT1081	Oil burner-Garber	OB1	16JUN25	20JUN25	25-496030																								
HKHK851	Total clean - Garber	K.MOORE	19JUN25	30JUN25	25-497767																								
MT1141	Electric - Garber	ELEC	09JUL25	09JUL25	25-497984																								
MT1101	Carpentry - Garber	CARP1	17JUL25	18JUL25	25-497901																								
Gifford Hall																													
EN801	No A/C- chiller loop	DERROW	19MAY25	15AUG25																									
MT3861	summer paint-Gifford	PAINT	19MAY25	19MAY25																									
MT1641	Utility - Gifford	UTIL6	27MAY25	30MAY25	25-497709																								
MT2421	Electric-Gifford	ELEC	04JUN25	04JUN25	25-497985																								
MT1651	Plumbing - Gifford	PLUMB 3	11JUN25	13JUN25	25-497677																								
HKHK451	Total Clean-Gifford	KIM COLL	17JUN25	24JUN25	25-499798																								
MT2261	HVAC Maint - Gifford	HVAC 2	14JUL25	18JUL25	25-497647																								
MT1031	Carpentry - Gifford	CARP2	16JUL25	18JUL25	25-497916																								
Godwin Hall																													
MT1171	Electric -Godwin	ELEC	07JUL25	07JUL25	25-498030																								
GRACE PARK																													
MT1241	Electric - Grace St Deck	ELEC	26JUN25	26JUN25	25-498016																								
Grace Street Apartments																													
EN911	Renovate subway area	DERROW	19MAY25	25JUL25																									
HKHK201	Total Clean-Grace 1st floor	C. HARRI	19MAY25	21MAY25	25-497698																								
HKHK221	Total clean Grace -2nd floor	C. HARRI	19MAY25	21MAY25	25-497698																								
HKHK421	Clean after GSA	C. HARRI	19MAY25	08AUG25	25-497703																								
MT1131	Summer paint-Grace st	PAINT	19MAY25	19MAY25																									
MT2411	Utilities -Grace St	UTIL9	19MAY25	08AUG25	25-497724																								
MT2721	Oil Burner- grace st	OB1	19MAY25	23MAY25	25-496024																								
EC1211	NSF-Chemistry	HENSLEY	21MAY25	30JUL25	CAMP																								
EC1291	NSF J(ste)mu	HENSLEY	21MAY25	18JUN25	CAMP																								
EC1331	NSF-Math	HENSLEY	21MAY25	30JUL25	CAMP																								
HKHK301	Total clean Grace -3rd floor	C. HARRI	22MAY25	30MAY25	25-497698																								
HKHK321	Total Clean Grace 4th floor	C. HARRI	22MAY25	30MAY25	25-497698																								

Start Date 07APR25
Finish Date 07APR25
Data Date 07APR25
Run Date 25APR25 09:11




2025
JMU
FM 2025 Summer Schedule
Classic Schedule Layout

Date	Revision	Checked	Approved

Activity ID	Activity Description	RESP	Early Start	Early Finish	PROJ	2023																
						APR			MAY			JUN			JUL			AUG			SEP	
EC1351	Orientation interns	HENSLEY	25MAY25	18JUL25	CAMP																	
EC1301	Furture Student Affairs	HENSLEY	01JUN25	06JUN25	CAMP																	
EC1341	UK Study Abroad	HENSLEY	01JUN25	28JUN25	CAMP																	
EC1361	Orientations assistants	HENSLEY	08JUN25	18JUL25	CAMP																	
EC1371	Gonzaga College High school	HENSLEY	09JUN25	13JUN25	CAMP																	
EC1381	Madison Alumni	HENSLEY	13JUN25	15JUN25	CAMP																	
EC1271	International Horn	HENSLEY	24JUN25	28JUN25	CAMP																	
EC1281	VACUHO	HENSLEY	10JUL25	11JUL25	CAMP																	
EC1261	Kodaly	HENSLEY	13JUL25	26JUL25	CAMP																	
EC1421	Summers Honors	HENSLEY	13JUL25	19JUL25	CAMP																	
EC1431	Science camp	HENSLEY	14JUL25	18JUL25	CAMP																	
MT2431	Electric -Grace St. Apartments	ELEC	01AUG25	01AUG25	25-497979																	
MT1981	Plumbing -Grace St	PLUMB2	04AUG25	06AUG25	25-497664																	
MT2481	Carpentry - grace st	CARP2	04AUG25	08AUG25	25-497918																	
Grafton-Stovall Theatre																						
EN921	Repair patio cracks	SHANTZ	19MAY25	08AUG25																		
MT1181	Electric - Grafton Stoval	ELEC	28JUL25	28JUL25	25-498009																	
Hanson Hall																						
EN1011	Replace boliers	B.NAFTEL	19MAY25	01AUG25																		
EN811	Replace Roof	C.DRIVER	19MAY25	01AUG25																		
MT1191	Summer pain - Hanson	PAINT	19MAY25	19MAY25																		
MT1271	Suite 101 - sinks/vanities	PLUMBERS	19MAY25	30JUL25																		
MT1621	HVAC Maint - Hanson	HVAC	19MAY25	19MAY25	25-497879																	
MT1041	Carpentry - Hanson	CARP1	27MAY25	29MAY25	25-497887																	
MT1121	Electric-Hanson	ELEC	03JUN25	03JUN25	25-498006																	
MT1071	Utilities - Hanson	UTIL3	16JUN25	20JUN25	25-497697																	
HKHK171	Total clean - Hanson	KIM COLL	03JUL25	16JUL25	25-497736																	
MT1561	Plumbing - Hanson	PLUMB1	23JUL25	25JUL25	25-497633																	
MT1091	Oil Burner-Hanson	OB2	04AUG25	08AUG25	25-496011																	
Harper- ALlen-Lee Hall																						
HKHK1361	Clean after camps H/A	KIM COLL	19MAY25	19MAY25	25-499799																	
MT2691	Summer paint -Harper/Lee	PAINT	19MAY25	19MAY25																		
MT2761	Add electrical & Locks	LOCKSMIT	19MAY25	06JUN25																		

Start Date 07APR25
Finish Date 07APR25
Data Date 07APR25
Run Date 25APR25 09:11



2025

JMU

FM 2025 Summer Schedule


Classic Schedule Layout

Sheet 8 of 20

Date	Revision	Checked	Approved

Activity ID	Activity Description	RESP	Early Start	Early Finish	PROJ	2023																	
						APR			MAY			JUN			JUL			AUG			SEP		
Taylor Hall																							
EN931	Repair Patio Cracks	SHANTZ	19MAY25	08AUG25																			
MT2751	clean water heater - Taylor	HART	24JUL25	25JUL25																			
MT2741	Electrical - Taylor	ELEC	28JUL25	28JUL25	25-498010																		
University Park																							
MT3841	Electric - UPARK- Gate house	ELEC	11JUN25	11JUN25	25-498032																		
MT3921	Electric - UPARK	ELEC	11JUN25	11JUN25	25-498034																		
MT3991	Electric - UPARK	ELEC	11JUN25	11JUN25	25-498035																		
MT4001	Electric - UPARK	ELEC	11JUN25	11JUN25	25-498036																		
MT4101	Electric - UPARK- urec gate	ELEC	11JUN25	11JUN25	25-498039																		
MT4161	Electric - UPARK-pavilion	ELEC	11JUN25	11JUN25	25-498040																		
MT4171	Electric -Upark- Indoor	ELEC	11JUN25	11JUN25	25-498042																		
MT3791	Plumb - UPARK A	PLUMB 3	23JUN25	27JUN25	25-498304																		
MT4191	Plumb- UPARK -B	PLUMB 3	23JUN25	27JUN25	25-498305																		
MT4201	Plumb - UPARK -H	PLUMB 3	23JUN25	27JUN25	25-498306																		
MT4211	Plumbing - UPARK- Fac	PLUMB 3	23JUN25	27JUN25	25-498307																		
MT4461	Plumbing - UPARK-C	PLUMB 3	23JUN25	27JUN25	25-498308																		
MT4471	Plumbing - UPARK-D	PLUMB 3	23JUN25	27JUN25	25-498309																		
MT4481	Plumbing - UPARK-E	PLUMB 3	23JUN25	27JUN25	25-498311																		
University Recreation Center																							
MT2811	Electric - UREC	ELEC	21MAY25	21MAY25	25-498044																		
EC1781	JMU ACTIVITY I	HENSLEY	09JUN25	13JUN25	CAMP																		
EC1761	JMU ACTIVITY II	HENSLEY	16JUN25	20JUN25	CAMP																		
EC1751	JMU ACTIVITY III	HENSLEY	23JUN25	27JUN25	CAMP																		
EC1791	JMU ACTIVITY IV	HENSLEY	07JUL25	11JUL25	CAMP																		
EC1881	JMU ACTIVITY V	HENSLEY	14JUL25	18JUL25	CAMP																		
EC1811	JMU ACTIVITY VI	HENSLEY	21JUL25	25JUL25	CAMP																		
MT2851	Plumbing UREC	PLUMB2	28JUL25	30JUL25	25-497661																		
University Services Building																							
MT2821	Electric - USB	ELEC	05AUG25	05AUG25	25-497935																		
MT2831	Oil burner shop-USB	OB2	25AUG25	29AUG25	25-496266																		

Start Date 07APR25
 Finish Date 07APR25
 Data Date 07APR25
 Run Date 25APR25 09:11




2025
 JMU
 FM 2025 Summer Schedule
 Classic Schedule Layout

Date	Revision	Checked	Approved

Activity ID	Activity Description	RESP	Early Start	Early Finish	PROJ	2023																							
						APR			MAY			JUN			JUL			AUG			SEP								
MT3931	Summer paint -Wayland	PAINT	19MAY25	19MAY25		9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17
EC2191	Spring String	HENSLEY	29MAY25	01JUN25	CAMP																								
MT3891	HVAC Maint - Wayland	HVAC 1	02JUN25	05JUN25	25-497636																								
MT4071	Utility sweep- Wayland	UTIL7	02JUN25	06JUN25	25-497715																								
MT3871	Electric - Wayland	ELEC	04JUN25	04JUN25	25-497986																								
EC2251	International Horn	HENSLEY	24JUN25	28JUN25	CAMP																								
MT3901	Plumbing -Wayland	PLUMB2	30JUN25	03JUL25	25-497654																								
EC2271	PDHICP	HENSLEY	06JUL25	18JUL25	CAMP																								
MT3951	Carpentry - Wayland	CARP1	28JUL25	29JUL25	25-497904																								
Weaver Hall																													
EN791	Replace Roof	C.DRIVER	19MAY25	01AUG25																									
MT3051	HVAC-Weaver	HVAC	19MAY25	19MAY25	25-497884																								
MT3211	Suite 101 sinks/vanities	PLUMBERS	19MAY25	30JUL25																									
MT3281	Summer Paint-Weaver	PAINT	19MAY25	19MAY25																									
MT3161	Electric - Weaver	ELEC	17JUN25	17JUN25	25-497992																								
HKHK371	Total Clean - Weaver	JOHN C	18JUN25	27JUN25	25-497759																								
MT3331	Oil Burner-weaver	OB2	23JUN25	27JUN25	25-496002																								
MT3011	Utilities -Weaver	UTIL3	30JUN25	03JUL25	25-497700																								
MT3041	Carpentry - Weaver	CARP1	01JUL25	03JUL25	25-497898																								
MT3271	Plumbing - Weaver	PLUMB2	07JUL25	09JUL25	25-497656																								
White Hall																													
EN781	Replace Roof	C.DRIVER	19MAY25	01AUG25																									
EN951	Update fire alarms	J COMBS	19MAY25	18JUL25																									
MT3121	HVAC-White	HVAC	19MAY25	19MAY25	25-497885																								
MT4511	Summer Paint-White	PAINT	19MAY25	19MAY25																									
MT3191	Carpentry - White	CARP2	11JUN25	13JUN25	25-497911																								
HKHK381	Total Clean - White	ARMENT	16JUN25	25JUN25	25-497731																								
MT3171	Electric - White	ELEC	17JUN25	17JUN25	25-497993																								
MT3181	Oil Burner -White	OB2	30JUN25	03JUL25	25-496003																								
MT3081	Utilities - White	UTIL3	07JUL25	11JUL25	25-497702																								
MT3111	Plumbing -White	PLUMB1	07JUL25	09JUL25	25-497631																								
Wilson Hall																													
MT4051	Electric-Wilson	ELEC	24JUN25	24JUN25	25-497938																								

Start Date 07APR25
Finish Date 07APR25
Data Date 07APR25
Run Date 25APR25 09:11




2025
JMU
FM 2025 Summer Schedule
Classic Schedule Layout

Date	Revision	Checked	Approved

Activity ID	Activity Description	RESP	Early Start	Early Finish	PROJ	2023																		
						APR				MAY				JUN				JUL				AUG		
Wind turbine																								
MT3971	Electric -wind turbine	ELEC	30JUN25	30JUN25	25-497944																			
Wine-Price Hall																								
MT3831	clean water heater -wine price	HART	09JUN25	10JUN25																				
MT3881	No Re-heat-strainers	HART	09JUN25	10JUN25																				
MT3821	Electric - Wine Price	ELEC	25JUN25	25JUN25	25-497942																			
EC2171																								
EC2171	Basketball camp	HENSLEY	28JUL25	30JUL25																				

Start Date 07APR25
 Finish Date 07APR25
 Data Date 07APR25
 Run Date 25APR25 09:11



2025 JMU
 Sheet 20 of 20
 FM 2025 Summer Schedule
 Classic Schedule Layout

Date	Revision	Checked	Approved